

George Street North

SYDNEYCIVIL.COM



Construction update as at 2 May 2024

Dear stakeholder,

Please find below an update on the current construction works underway on Jamison Street and Margaret Lane, Sydney as part of the George Street North precinct project. Sydney Civil is working on behalf of the City of Sydney.

Current works

Week commencing 29 April 2024:

- Continuing utility/drainage works along Jamison Street towards Lang St for new kerb build out. Access to hotel remains open at all times.

Planned works

Week commencing 6 May 2024:

- Continue works on Jamison Street (west of Margaret Lane) with kerb and gutter extension works, pour concrete, lay asphalt footpath and asphalt roadway. Traffic controllers operating during construction works.

Week commencing 13 May 2024:

- **Start half/half operation of Margaret Lane** with delays expected for vehicles entering/exiting with the assistance of traffic controllers. Please plan ahead for minor delays to access to properties in Margaret Lane.

Completion of works expected late May/early June, weather and ground conditions permitting.

Please pass on this information to your local contacts/tenants.

Should you have any queries, please get in touch with Deborah at Sydney Civil's Community team at community@sydneycivil.com or phone 1300 997 858.

Kind regards

Deborah

George Street North project team