## George Street North



## Construction update as at 24 May 2024

Dear stakeholder,

Please find below an update on the current construction works underway on Jamison Street and Margaret Lane, Sydney as part of the George Street North precinct project. Sydney Civil is working on behalf of the City of Sydney.

We will continue operating Margaret Lane with half-half access until Thursday 30 May. Traffic controllers will continue to assist access for all motorists, hotel guests and local residents. Thank you.

Upcoming works, weather permitting

- Saturday 25 May Continue to excavate underground drainage, install drainage in Margaret Lane and asphalt remaining area.
- Monday 27 May Continue excavation for Margaret Lane raised footway crossing. Construction work to raise Telstra pit to new level.
   Pour concrete ramp inside Margaret Lane and pour concrete base for kerb stones.
- Monday 27 May night shift (7pm to 3am) Install kerb stones sawcutting noisy works activity expected from 7pm to 8pm only.
- Tuesday 28 May Prepare work area and pour concrete for gutter.
- Wednesday 29 May Remove concrete form work and complete final asphalting works.
- Thursday 30 May Pack up construction site work area, return parking.

Completion of works expected at the end of Thursday 30 May, weather permitting. Thank you for your patience and cooperation while we carry out these important works.

Please pass on this information to your local contacts/tenants.

Should you have any queries, please get in touch with Deborah at Sydney Civil's Community team at <a href="mailto:community@sydneycivil.com">community@sydneycivil.com</a> or phone 1300 997 858.

Kind regards
Deborah
George Street North project team